

PCB Quality Inspection Report

Product: Smart Switch Control Board

Overall Status: FAIL

Inspection Results:

- Missing Component: R15 resistor
- Solder Bridge: U3 pins 5-6
- Scratches: Minor
- Silkscreen: PASS

Observations:

Board failed functional test due to short circuit.

Possible Causes:

Incorrect solder paste deposition and assembly error.

Recommended Repair:

Remove solder bridge, install missing resistor, retest.